

Harbor Blvd. OC (A Spliced Precast Bath-Tub Girder Structure)

Bartt Gunter, PE – Caltrans, Structure Design
Tony Tipton, PE – Caltrans, Structure Construction




11/3/2010

Bartt Gunter, PE
Tony Tipton, PE


Existing Bridge: Typical Section

- ◆ 2 independent, side by side PC/PS bathtub girder bridges connected by transverse joint



Existing Bridge: Elevation View

- ◆ 2-139' Spans
- ◆ Existing clearance 16'-6"
- ◆ Continuous for live load only



Inverted-T Cap

- Existing bridge has Bathtub girders sitting on inverted-T cap





Photo Courtesy Josh Burke –
Caltrans Structure Construction



Advantages of PC/PS-PT Continuous Superstructure


- ◆ Fixed-pinned columns
- ◆ No moment into the footing means smaller footings, less piles.
- ◆ Continuity for all loads equates to smaller d/s and therefore, less DL.
- ◆ No Falsework Required

Constraints on PC Continuous bridge

- ◆ PC Girders were broken down into 2 – sub-girders for transportation reasons.
- ◆ 55'-11" and 75'-5" sub-girder Lengths

Stressing Force in kN	Area of strand in mm ²
715	556
1260	974
1050	835
2140	1670


d at center of span after all losses.
 Time of stressing $f_{ci} = 35$ MPa.
 28 days $f_c = 59$ MPa.
 to be debonded per girder.





ELEVATION

Locate temporary supports

- ◆ Locations for temporary supports were chosen by gore area locations in HWY 50.



CIP Fills




Method of calculation

- ◆ Design was accomplished using a spreadsheet
- ◆ This spreadsheet incorporated time dependent staging.


Technical drawing of a reinforced concrete slab cross-section. The drawing includes the following dimensions and details:

- Overall Dimensions:**
 - Top width: 2275
 - Bottom width: 1500
 - Left side height: 1550
 - Right side height: 90±
- Reinforcement Details:**
 - Top Pre-tensioning Strands:** Located near the top edge, with a typical spacing of 125.
 - Bottom Pre-tensioning Strands:** Located near the bottom edge, with a typical spacing of 125.
 - Top Longitudinal Reinforcement:** #16 bars, with a typical spacing of 200.
 - Bottom Longitudinal Reinforcement:** #16 bars, with the same spacing as stirrups.
 - Stirrups:** #16 bars, with a typical spacing of 200.
 - Top Corner Reinforcement:** #25 + conti (typ) and #16 + conti (typ).
 - Top Edge Detail:** 425, 75, 50, 125, 125.
 - Bottom Edge Detail:** 75 mm fillet (typ), 40 (cir) (typ), 90.





PS/PT Interaction


- ◆ Bridge PT had to overcome effects of sub-girder PS.




Construction Sequence



Construction Sequence




STEPS 5 & 6




STEP 7 & 8

Construction Sequence



Construction Sequence



Lessons Learned

◆ Elimination of Greased Metal sheet in Bearing Pad Detail

- Greased metal sheets would have made PC girder erection more difficult
- Movement was expected due to PT.
- Taller bearing pads were designed to compensate.

Lessons Learned

◆ PC girders on a vertical curve


- Bridge has vertical curve
- Girders are cast flat
- Straight line segments are cast together to mimic vertical curve.



Lessons Learned

◆ PC girders on a vertical curve

- The deck must be a variable thickness so that the roadway vertical curve can be transitioned into the flat girders



Lessons Learned

◆ Camber Diagram

- PC structures typically have a table for camber.
- CIP structures have a camber diagram.

Lessons Learned

◆ Camber Diagram

- This bridge used neither.
- Instead, calculations were made and submitted to construction to determine the correct camber.
- Control is necessary over the final placement of the girders.
- This is something the PC-Community (Primes, PC Subs, and CT) needs to discuss as a best practice.

Lessons Learned


◆ Slope of Roadway and PS Profile

- Roadway slope was somewhat greater than that shown on the plans, had wing walls been constructed to plan, they would have been high.
- Prestress profile did not allow room for duct to fit below the deck in the bent cap. Keep in mind that spliced areas need a bit extra room (+/- 1 inch each.)

Lessons Learned

◆ Bent Cap Reinforcement Congestion

- It is optimal for the seismic design to have girders and columns align.
- There is a more reinforcement in PC/PS-PT girders across the girder/bent cap interface



Lessons Learned

- ◆ Bent Cap Reinforcement Congestion
 - To avoid congestion, try not align girders and columns.

Lessons Learned

◆ Bent Cap Reinforcement Congestion



Lessons Learned

◆ Bent Cap Reinforcement Congestion



We CAN Do It!


Lessons Learned

◆ Quality Control



Lessons Learned

◆ Quality Control



Lessons Learned

- ◆ Minimum Construction Areas – Load Imposed On The Grade:
 - Given areas for splice temporary supports had soil loads in excess of 2.5 TSF.
 - On one side we were able to increase the area.
 - On the other, we were required to obtain Geotechnical release for the load.

Questions?

